



ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 637(707)

ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಎನ್. ರವಿಕುಮಾರ್ (ವಿಧಾನಸಭೆಯಿಂದ
ಚುನಾಯಿತರಾದವರು)


ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 22/02/2022

ಉತ್ತರಿಸುವವರು : ಮಾನ್ಯ ಪೌರಾಡಳಿತ, ಸಣ್ಣ ಕೈಗಾರಿಕೆಗಳು ಹಾಗೂ
ಸಾರ್ವಜನಿಕ ವಲಯ ಉದ್ಯಮಗಳ ಸಚಿವರು.

ಕ್ರ.ಸ	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	ಗ್ರಾಮ ಪಂಚಾಯತ್ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ನಿಯಮಾನುಸಾರ ಮನೆಗಳನ್ನು ನಿರ್ಮಿಸಿ ವಾಸ ಮಾಡುತ್ತಿದ್ದು ನಂತರ ನಗರಸಭೆ, ಪಟ್ಟಣ ಪಂಚಾಯತ್ ಮರಸಭೆಗೆ ಸೇರ್ಪಡೆಗೊಂಡರೆ ಕಂದಾಯ ನಿವೇಶನವೆಂದು ಖಾತೆಯಾಗದಿರುವುದು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ; ಇದರಿಂದ ಲಕ್ಷಾಂತರ ಬಡವರಿಗೆ ಅನ್ಯಾಯವಾಗುತ್ತಿರುವ ಕುರಿತು ಸರ್ಕಾರದ ನಿಲುವೇನು;	ಕಂದಾಯ ನಿವೇಶನಗಳಿಗೆ ಖಾತಾ ನೀಡಲು ಪ್ರಸ್ತುತ ನಿಯಮಗಳಲ್ಲಿ ಅವಕಾಶವಿರುವುದಿಲ್ಲ.
ಆ)	ಕಂದಾಯ ನಿವೇಶನದಲ್ಲಿ ಮನೆಗಳನ್ನು ನಿರ್ಮಿಸಿದ ಬಳಿಕ ನಗರಸಭೆ, ಪಟ್ಟಣ ಪಂಚಾಯತ್, ಮರಸಭೆಗೆ ಸೇರ್ಪಡೆಗೊಂಡರೆ ದಂಡ ಪಾವತಿಸಿ ಸಕ್ರಮಗೊಳಿಸಬೇಕು ಎಂಬುದಾಗಿ ಆದೇಶ ಹೊರಡಿಸುತ್ತಿರುವುದು ಬಡವರಿಗೆ ಮಾಡಿದ ಅನ್ಯಾಯವಲ್ಲವೇ; ಈ ಕುರಿತು ಸರ್ಕಾರದ ನಿಲುವೇನು?	ಸ್ಥಳೀಯ ಯೋಜನಾ ಪ್ರದೇಶ ಘೋಷಣೆಯಾಗಿ ಮಹಾ ಯೋಜನೆ ಅನುಮೋದನೆಯಾಗಿರುವ ಪ್ರದೇಶಗಳಲ್ಲಿ ದಿ: 19.10.2013 ರ ಮುಂಚಿತವಾಗಿ ಬಂದಿರುವ ಎಲ್ಲಾ ತರಹದ ಅನಧಿಕೃತ ಅಭಿವೃದ್ಧಿಗಳನ್ನು ಸಕ್ರಮಗೊಳಿಸಲು ಸರ್ಕಾರವು ಅಧಿಸೂಚನೆ ಸಂಖ್ಯೆ: ನಅಇ 556 ಮೈಅಪ್ರಾ 2013(1) ದಿ:28.05.2014 ರಲ್ಲಿ Karnataka Town and Country Planning (Regularisation of unauthorised Development or Constructions) Rules, 2014 ಅನ್ನು ಜಾರಿಗೆ ತಂದಿರುತ್ತದೆ. ಸದರಿ ನಿಯಮಕ್ಕೆ ಮಾನ್ಯ ಸರ್ವೋಚ್ಚ ನ್ಯಾಯಾಲಯವು SLA(c) No(s).957/2017 ರಲ್ಲಿ ದಿ:13.07.2017 ರಂದು ಮಧ್ಯಂತರ ತಡೆಯಾಜ್ಞೆಯನ್ನು ಮುಂದಿನ ತೀರ್ಪಿನವರೆಗೂ ಮುಂದುವರಿಸುವಂತೆ ಆದೇಶ ನೀಡಿರುತ್ತದೆ. ಈ ಹಿನ್ನೆಲೆಯಲ್ಲಿ ಯಾವುದೇ ಅನಧಿಕೃತ ಬಡಾವಣೆಗಳನ್ನು ಅಧಿಕೃತವಾಗಿಸಲು ಪ್ರಸ್ತುತ ಅವಕಾಶವಿರುವುದಿಲ್ಲ.
ಇ)	ದಾವಣಗೆರೆ ಜಿಲ್ಲೆಯ ಜಗಲೂರು ತಾಲ್ಲೂಕಿನಲ್ಲಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳು ಯಾವುವು?	15ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನ: (2020-21 ಮತ್ತು 2021-22) ದಾವಣಗೆರೆ ಜಿಲ್ಲೆಯ ಜಗಲೂರು ತಾಲ್ಲೂಕಿನ ಜಗಲೂರು ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಯಲ್ಲಿ 15ನೇ ಹಣಕಾಸು ಆಯೋಗದ ಅನುದಾನದಡಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳು ಕೆಳಕಂಡಂತಿವೆ. 1. ಕುಡಿಯುವ ನೀರು ಸರಬರಾಜು

		<p>2. ಘನತಾಜ್ಯ ವಸ್ತು ನಿರ್ವಹಣೆ</p> <p>3. ರಸ್ತೆ ಅಭಿವೃದ್ಧಿ</p> <p>4. ಮಳೆನೀರು ಚರಂಡಿ</p> <p>5. ಉದ್ಯಾನವನ ಮತ್ತು ಹಸಿರುಜಾಗ ಅಭಿವೃದ್ಧಿ</p> <p>6. ಸ್ಮಶಾನ ಅಭಿವೃದ್ಧಿ</p> <p>7. ಇತರೆ ಮೂಲಭೂತ ಸೌಕರ್ಯ ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳು</p> <p>ವಿವರಗಳನ್ನು ಅನುಬಂಧ-01 ರಲ್ಲಿ ಒದಗಿಸಲಾಗಿದೆ.</p> <p>ಎಸ್.ಎಫ್.ಸಿ ಅನುದಾನ:</p> <p>ಎಸ್.ಎಫ್.ಸಿ ಮುಕ್ತನಿಧಿ. ಎಸ್.ಎಫ್.ಸಿ ಕುಡಿಯುವ ನೀರಿನ ಅನುದಾನ ಹಾಗೂ ಎಸ್.ಎಫ್.ಸಿ ವಿಶೇಷ ಅನುದಾನದಡಿ 2018-19 ರಿಂದ 2020-21 ನೇ ಸಾಲಿನವರೆಗೆ ಕೈಗೊಳ್ಳಲಾದ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-02ರಲ್ಲಿ ಒದಗಿಸಲಾಗಿದೆ.</p> <p>ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) ಯೋಜನೆ:</p> <p>ದಾವಣಗೆರೆ ಜಿಲ್ಲೆಯ ಜಗಳೂರು ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಗೆ ನಗರೋತ್ಥಾನ (ಮುನಿಸಿಪಾಲಿಟಿ) 3ನೇ ಹಂತದ ಯೋಜನೆಯಡಿ ಅನುಮೋದನೆಯಾದ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ - 03ರಲ್ಲಿ ಒದಗಿಸಲಾಗಿದೆ.</p> <p>ಸ್ವಚ್ಛ ಭಾರತ ಅಭಿಯಾನ ಯೋಜನೆ:</p> <p>ಕೇಂದ್ರ ಪುರಸ್ಕೃತ ಸ್ವಚ್ಛ ಭಾರತ ಯೋಜನೆಯಡಿ ದಾವಣಗೆರೆ ಜಿಲ್ಲೆಯ ಜಗಳೂರು ಪಟ್ಟಣ ಪಂಚಾಯಿತಿಯಲ್ಲಿ ಕೈಗೊಂಡ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಅನುಬಂಧ-4ರಲ್ಲಿ ಒದಗಿಸಲಾಗಿದೆ.</p>
--	--	---

ಸಂಖ್ಯೆ: ನಅಇ 45 ಜಿಇಎಲ್ 2022(ಇ)


 ಎನ್. ನಾಗರಾಜು (ಎಂ.ಟಿ.ಆರ್)
 ಪೌರಾಡಳಿತ, ಸಣ್ಣ ಕೈಗಾರಿಕೆಗಳು ಹಾಗೂ
 ಸಾರ್ವಜನಿಕ ವಲಯ ಉದ್ಯಮಗಳ ಸಚಿವರು

Annex-1

LCQ 707

Details of works taken up by JAGALUR TP under 15th Finance Commission Basic Grants (2020-21 and 2021-22)

S.No	Town Name	Sector Name	Work Name	Rs. in Lakhs		Work Status
				Estimate Cost	Expenditure Cost	
			15th Finance Commission Grants FY 2020-21			
1	Jagalur	Parks and Gardens	Development of park at meka surya narayan layout in 12th ward	6.50	6.49	Work Completed
2	Jagalur	Parks and Gardens	Development of park at ujjani roac and gangambika badavane	6.10	6.07	Work Completed
3	Jagalur	Roads	Construction of cc road from nagaraja house to honnur sab house	5.00	0.00	Work Started
4	Jagalur	Roads	Construction of cc road from 11th ward dvg road to 12th ward mallikarjunappa	11.79	0.00	Work Started
5	Jagalur	Roads	Construction of cc road from jor badavane main road to gangadhrappa lecture house in 13th ward	3.41	0.00	Work Started
6	Jagalur	Roads	Construction of cc road from nailikatti dooda borayya house to malathi college main road in 16th ward	5.00	0.00	Work Started
7	Jagalur	Solid Waste Management	Construction of cc road at swm landfill site	11.50	11.49	Work Completed
8	Jagalur	Solid Waste Management	Construction of compound wall at swm landfill site	20.00	19.45	Work Completed
9	Jagalur	Storm Water Drains	Construction of cc drain and deck slab from kumaraswamy master house to hanumanthappa house in 16th ward	2.20	2.19	Work Completed
10	Jagalur	Storm Water Drains	Construction of cc drain and deck slab from beside urdu school to mustafa gujari shop at 3rd ward	10.00	9.99	Work Completed
11	Jagalur	Storm Water Drains	Construction of ingu gundi and installation of NP3 pipeline from anganwadi to thotha at rangahantha badavane	3.00	2.96	Work Completed
12	Jagalur	Storm Water Drains	Construction of cc drain and deck slab from shsatri shivanna house to reshma house in 14th ward	10.00	10.00	Work Completed
13	Jagalur	Water Supply	Grill work and supply of 25HP 02 motor pump to pumphouse at 17th ward	6.00	5.34	Work Completed
14	Jagalur	Water Supply	MS Pipeline work and installation of CI valve from shivapraksh reddy doctor house to ambedkar school overhead tank	15.00	13.91	Work Completed
15	Jagalur	Water Supply	MS Pipeline work and installation of CI valve from JD Rangappa house to manjunatha badavane tank	5.00	4.96	Work Completed
16	Jagalur	Water Supply	MS Pipeline work and installation of CI valve from tank near ambedkar school to gogud rajanna house to marenahalli cross	2.00	1.99	Work Completed
17	Jagalur	Water Supply	MS Pipeline work and installation of CI valve from ambedkar school tank to kallu gundi	2.00	1.99	Work Completed
18	Jagalur	Water Supply	Pipeline work from pk ningappa house to nagamma house	1.50	1.50	Work Completed
			Subtotal	126.00	98.33	


LCQ 707

Details of works taken up by JAGALUR TP under 15th Finance Commission Basic Grants (2020-21 and 2021-22)

S.No	Town Name	Sector Name	Work Name	Rs. in Lakhs		Work Status
				Estimate Cost	Expenditure Cost	
15th Finance Commission Grants FY 2021-22						
1	Jagalur	Other Works	Construction of compound wall at swm landfill site	5.00	0.00	Work Completed
2	Jagalur	Other Works	Installation of gps to tata ace auto tipper tractor and jcb	2.75	0.00	Under Tender Process
3	Jagalur	Other Works	Fixing of gate at swm landfill site	1.00	0.87	Work Completed
4	Jagalur	Roads	Construction of road at swm landfill site	5.00	4.44	Work Completed
5	Jagalur	Roads	Construction of cc road at swm landfill site	14.75	0.00	Under Tender Process
6	Jagalur	Water Supply	Construction of sump to pump house at 17th ward abdul latif layout	20.00	0.00	Work Started
7	Jagalur	Water Supply	Pipeline work from borewell to pump house at 17th ward abdul latif badavane	8.50	0.00	Work Started
8	Jagalur	Bridges	Development of hindu burial ground at challeker road	4.90	0.00	Work Started
9	Jagalur	Roads	Construction of box drainge infront of shetty basavarajappa house to gundappa house	1.20	0.00	Work Started
10	Jagalur	Roads	Construction of cc road from neharu road to old bovi hostel in 5th ward	1.20	1.20	Work Completed
11	Jagalur	Roads	Construction of cc road from mahendranna house to vajanna house in 2nd ward	1.20	1.19	Work Completed
12	Jagalur	Roads	Construction of cc road from veerbhadrappa ex president house to ganesh temple in 15th ward	1.20	1.19	Work Completed
13	Jagalur	Roads	Construction of cc road infront of shadimahal to bovi hostel in 5th ward	1.20	1.20	Work Completed
14	Jagalur	Storm Water Drains	Repair of cc drain from and construction of deck slab beside kalmatt hospital in 7th ward	1.20	0.00	Work Started
15	Jagalur	Storm Water Drains	Construction of cc drain and deck slab in front of kavalara jayanna house in 4th ward	1.20	0.00	Work Started
16	Jagalur	Storm Water Drains	Construction of cc drain from mutton market of kulumi rehamn sab in 8th ward	1.20	0.00	Work Started
17	Jagalur	Storm Water Drains	Construction of cc drain from khairunnesa house to bekari jabiulla house in 9th ward	1.20	0.00	Work Started

Details of works taken up by JAGALUR TP under 15th Finance Commission Basic Grants (2020-21 and 2021-22)

S.No	Town Name	Sector Name	Work Name	Rs. in Lakhs		Work Status
				Estimate Cost	Expenditure Cost	
18	Jagalur	Storm Water Drains	Construction of cc drain from neelamma house to pujar rangajja house in 11th ward	1.20	0.00	Work Started
19	Jagalur	Storm Water Drains	Construction of cc drain from behind madhu house to main road to indira badavane in 12th ward	3.20	0.00	Work Started
20	Jagalur	Storm Water Drains	Construction of cc drain behind shrematha school in 13th ward	1.20	0.00	Work Started
21	Jagalur	Storm Water Drains	Construction of cc drain from siddappa house to chandra naik house in sharabasveshwara badavane in 16th ward	1.20	0.00	Work Started
22	Jagalur	Storm Water Drains	Construction of cc drain from hanumanthappa house to dastgeer house in 17th ward	1.20	0.00	Work Started
23	Jagalur	Street Lighting	Installation of LED lights in 1st ward	1.20	1.02	Work Completed
24	Jagalur	Street Lighting	Installation of led light at 10th ward	1.20	1.02	Work Completed
25	Jagalur	Street Lighting	Installation of led light at 14th ward	1.20	1.02	Work Completed
26	Jagalur	Street Lighting	Installation of led and tubelights in 18th ward	1.20	1.02	Work Completed
27	Jagalur	Water Supply	Pipeline work from pump house at 17th ward abdul latif badavane to old pump house	6.00	5.99	Work Completed
28	Jagalur	Water Supply	Scientific cleaning of JSLR and overhead tank	3.50	2.89	Work Completed
			subtotal	95.00	23.03	
			TOTAL	221.00	121.35	



Workwise Progress of SFC UNTIED 2018-19 Report

S.No	District	Town Name	ULB Type	Sector Name	Work Name	Rs. in Lakhs		Work Status
						Estimate Cost	Expenditure Cost	
1	Davanagere	Jagalur	TP	Buildings	Construction of Dining hall for S.C category Chalvadi Student hostel	1.6	2.39	Work Completed
2	Davanagere	Jagalur	TP	Other Works	Payment of salary to Outsource employees via ESCROW account	20	19.82	Work Completed
3	Davanagere	Jagalur	TP	Other Works	Construction of individual toilets for S.C and S.T category	4	3	Work Completed
4	Davanagere	Jagalur	TP	Other Works	2017-18 Continuation of Work (Spill Over)	34.13	5.62	Work Completed
5	Davanagere	Jagalur	TP	Other Works	Under 7.25%, Construction of individual toilets for OBC category people	0.9	0.74	Work Completed
6	Davanagere	Jagalur	TP	Other Works	Amount reserved Under 3% for development of physically disabled people	1	1	Work Completed
7	Davanagere	Jagalur	TP	Other Works	Reserved amount of spill over work for the year 2017-18	0	0	Work Completed
8	Davanagere	Jagalur	TP	Other Works	Reserved amount for outsource pk through escrow account	0	0	Work Completed
9	Davanagere	Jagalur	TP	Other Works	Purchase of PPE Kits Sanitarises and chemicals	2	1.93	Work Completed
10	Davanagere	Jagalur	TP	Other Works	Purchase of mask glouse gumboots and other safety equipments of pks	2.4	2.33	Work Completed
11	Davanagere	Jagalur	TP	Other Works	Purchase of tvs excel	0	0.74	Work Completed
12	Davanagere	Jagalur	TP	Roads	Construction of C C Drain from 1st Ward Ningana Gowda House to Balaji bore wells Manjanna house	3	2.64	Work Completed
13	Davanagere	Jagalur	TP	Roads	Construction of C C Road from 2nd ward Eshwar temple to Hatter Eshwarappa house	3	2.98	Work Completed
14	Davanagere	Jagalur	TP	Roads	Construction of C C Road from Gopi House to Marenahalli	1.92	1.92	Work Completed
15	Davanagere	Jagalur	TP	Roads	Construction of C.C roads Behind shadi Mahal laxamma house to big drain and Barikara rajanna house	4	3.99	Work Completed
16	Davanagere	Jagalur	TP	Roads	Construction of cc road from eshwar temple to kade hatter eshwarappa house in 2nd ward	0	0	Work Completed
17	Davanagere	Jagalur	TP	Roads	Construction of cc road from gopi house to marenahalli	0	0	Work Completed
18	Davanagere	Jagalur	TP	Storm Water Drains	Construction of C C drain from in 14th ward Umesh house to main road	1	0.89	Work Completed
19	Davanagere	Jagalur	TP	Storm Water Drains	Construction of C C drain and duck from in 15th ward Sharadamma house to General hostel	3	2.97	Work Completed

Workwise Progress of SFC UNTIED 2018-19 Report

S.No	District	Town Name	ULB Type	Sector Name	Work Name	Rs. in Lakhs		Work Status
						Estimate Cost	Expenditure Cost	
20	Davanagere	Jagalur	TP	Storm Water Drains	Construction of C C drain from in 12th ward Sudha teacher house to Korachara krishna house	3	3	Work Completed
21	Davanagere	Jagalur	TP	Storm Water Drains	Under 7.25%, Construction of C C Drain from Police teepu saab house to Mohammed sharif house	1.35	1.09	Work Completed
22	Davanagere	Jagalur	TP	Storm Water Drains	Construction of cc drain from ningan gowdru house to balaji manjanna house in 1st ward	0	0	Work Completed
TOTAL						86.3	57.05	

CHIEF PROJECT OFFICER
Urban Poverty Alleviation Management Unit
Directorate of Municipal Administration
Bangalore

Workwise Progress of SFC UNTIED 2019-20 Report

							Rs. in Lakhs		
S.No	District	Town Name	ULB Type	Sector Name	Work Name		Estimate Cost	Expenditure Cost	Work Status
1	Davanagere	Jagalur	TP	Other Works	Construction of toilet for handicaps in taluk office premisis		1.32	0.94	Work Completed
2	Davanagere	Jagalur	TP	Other Works	Reserved amount of spill over work		16.55	16.55	Work Completed
3	Davanagere	Jagalur	TP	Other Works	Reserved amount of payment of pks to escrow account		20	20	Work Completed
4	Davanagere	Jagalur	TP	Other Works	Construction of toilet fro handycaps at BEO Office		1.33	0	Work Completed
5	Davanagere	Jagalur	TP	Parks and Gardens	Development of park at meka surya narayan layout		4	4	Work Completed
6	Davanagere	Jagalur	TP	Roads	Construction of cc road from rangantha badavane to dastgeer sab house		2.3	2.11	Work Completed
7	Davanagere	Jagalur	TP	Roads	Construction of cc road from NMK school to mahantesh house		5.96	5.96	Work Completed
8	Davanagere	Jagalur	TP	Roads	Construction of cc road and deck slab in 12th ward at gangambika badavane		1.54	1.22	Work Completed
9	Davanagere	Jagalur	TP	Other Works	Purchase fo dress materials and other materials for pks		4.2	4.09	Work Completed
10	Davanagere	Jagalur	TP	Other Works	Development of remainig work of samudaya bhavana in old ak colony		2.08	1.9461	Work Completed
11	Davanagere	Jagalur	TP	Roads	Construction of deck slab at shyamanna house		1	0.98	Work Completed
12	Davanagere	Jagalur	TP	Roads	Construction of cc drian at sorajji house		2	1.72	Work Completed
13	Davanagere	Jagalur	TP	Roads	Construction of cc roadf rom gangamma house to thippeswarny house in 12th ward		2	2	Work Completed
14	Davanagere	Jagalur	TP	Roads	Construction of cc road from prakanna house to harijana eranina house		4.72	4.2	Work Completed
15	Davanagere	Jagalur	TP	Other Works	Subsidy to sc st beneficiaries for small scale business from bank		2	2.52	Work Completed
16	Davanagere	Jagalur	TP	Roads	Construction of compound wall and gate to sc hostel		3	1.18	Work Completed
TOTAL							74	69.4161	

CHIEF PROJECT OFFICER
Urban Poverty Alleviation Management Unit
Directorate of Municipal Administration
Bangalore

Workwise Progress of SFC UNTIED 2020-21 Report

						Rs. in Lakhs		
S.No	District	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Davanagere	Jagalur	TP	Other Works	Reserved amount for nera pavathi payment through ESCROW	2.36	2.36	Work Completed
2	Davanagere	Jagalur	TP	Other Works	Reserved amount of payment of pks to escrow account	8	8	Work Completed
3	Davanagere	Jagalur	TP	Roads	Construction of cc road from gangambika badavane main road to dinesh house to hatter manthanna house in 12th ward	5.5	5.4902	Work Completed
4	Davanagere	Jagalur	TP	Roads	Constroction of cc road from jp modin hose to chruch in 15th ward	3.46	3.4492	Work Completed
5	Davanagere	Jagalur	TP	Other Works	Purchase of PPE Kits and sanitisers of Pks	0.95	0.95	Work Completed
6	Davanagere	Jagalur	TP	Other Works	Purchase of mask glouse and gum shoes to Pks	0.73	0.73	Work Completed
7	Davanagere	Jagalur	TP	Other Works	Purchase of dress materials and safety equipments for pks	1.05	0.99	Work Completed
8	Davanagere	Jagalur	TP	Other Works	Purchase of dress materials for pks	1.16	0.52	Work Completed
9	Davanagere	Jagalur	TP	Other Works	Purchase of ppe kits mask and sanitisers	0.84	0.84	Work Completed
10	Davanagere	Jagalur	TP	Storm Water Drains	Construction of cc drain from benki veerbasappa house to p j mohan house in 11th ward JCR Badavane	1.26	1.2316	Work Completed
11	Davanagere	Jagalur	TP	Roads	Construction of deck slab to dodda drainage at 11th ward	1.9	1.8887	Work Completed
TOTAL						27.21	26.4497	

CHIEF PROJECT OFFICER
Urban Poverty Alleviation Management Unit
Directorate of Municipal Administration
Bangalore

Workwise Progress of SFC Drinking Water 2018-19 Report

Rs. in Lakhs


S.No	District	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Davanagere	Jagalur	TP	Water Supply	Digging of 06 borewell in various places in Jagalur Town	15	14.29	Work Completed

Workwise Progress of SFC Drinking Water 2019-20 Report

1	Davanagere	Jagalur	TP	Water Supply	Digging of borewell in 6 places in jagalur town	12	11.62	Work Completed
---	------------	---------	----	--------------	---	----	-------	----------------

Workwise Progress of SFC Drinking Water 2020-21 Report

1	Davanagere	Jagalur	TP	Water Supply	Installation of starter and phanel board to 25hp motar at pump house in 17th ward	1.5	1.49	Work Completed
2	Davanagere	Jagalur	TP	Water Supply	Installation of MS Pipeline PVC pipeline and 2 IC valve from 2nd ward tank to mahendra house	1	1	Work Completed
					TOTAL	2.5	2.49	


CHIEF PROJECT OFFICER
 Urban Poverty Alleviation Management Unit
 Directorate of Municipal Administration
 Bangalore

Workwise Progress of SFC Special Grants 2018-19 Report

						Rs. in Lakhs		
S.No	District	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Davanagere	Jagalur	TP	Other Works	Construction of UGD and manual septic hole at devegowda badavane	7	7	Work Completed
2	Davanagere	Jagalur	TP	Other Works	Construction of paver blocks and grill work at both sides of road from keb circle to raghavendra hospital	50	49.86	Work Completed
3	Davanagere	Jagalur	TP	Other Works	Construction of paver blocks and grill work at both sides of road from raghavendra hospital to donnehalli gate	70	70	Work Completed
4	Davanagere	Jagalur	TP	Other Works	Electrification work from IB circle to donnehalli gate to road divider	54	53.98	Work Completed
5	Davanagere	Jagalur	TP	Other Works	Development of compound wall and ground in front of gurubhavan	19	11.58	Work Completed
6	Davanagere	Jagalur	TP	Roads	Construction of divider dambar road and electrification work from KEB circle to taluk office	100	99.99	Work Completed
7	Davanagere	Jagalur	TP	Roads	Construction of divider dambar road and electrification work from taluk office to bidaraker road viabhav hotel	100	100	Work Completed
					TOTAL	400	392.41	


CHIEF PROJECT OFFICER
Urban Poverty Alleviation Management Unit
Directorate of Municipal Administration
Bangalore

Workwise Progress of SFC Special Grants 2019-20 Report

						Rs. in Lakhs		
S.No	District	Town Name	ULB Type	Sector Name	Work Name	Estimate Cost	Expenditure Cost	Work Status
1	Davanagere	Jagalur	TP	Street Lighting	Installation of mini high mast light at ward no 1	5	0	Work Completed
2	Davanagere	Jagalur	TP	Street Lighting	Installation of mini high mast light at ward no 2	5	0	Work Completed
3	Davanagere	Jagalur	TP	Street Lighting	Installation of mini high mast light at ward no 3	5	0	Work Completed
4	Davanagere	Jagalur	TP	Street Lighting	Installation of mini high mast light at ward no 4	5	0	Work Completed
5	Davanagere	Jagalur	TP	Street Lighting	Installation of mini high mast light at ward no 5	5	0	Work Completed
6	Davanagere	Jagalur	TP	Street Lighting	Installation of mini high mast light at ward no 6	5	0	Work Completed
7	Davanagere	Jagalur	TP	Street Lighting	Installation of mini high mast light at ward no 7	5	0	Work Completed
8	Davanagere	Jagalur	TP	Street Lighting	Installation of mini high mast light at ward no 7	5	0	Work Completed
9	Davanagere	Jagalur	TP	Street Lighting	Installation of mini high mast light at ward no 9	5	0	Work Completed
10	Davanagere	Jagalur	TP	Street Lighting	Installation of mini high mast light at ward no 10	5	0	Work Completed
11	Davanagere	Jagalur	TP	Street Lighting	Installation of mini high mast light at ward no 11	5	0	Work Completed
12	Davanagere	Jagalur	TP	Street Lighting	Installation of mini high mast light at ward no 12	5	0	Work Completed
13	Davanagere	Jagalur	TP	Street Lighting	Installation of mini high mast light at ward no 13	5	0	Work Completed

Workwise Progress of SFC Special Grants 2019-20 Report

S.No	District	Town Name	ULB Type	Sector Name	Work Name	Rs. in Lakhs		Work Status
						Estimate Cost	Expenditure Cost	
14	Davanagere	Jagalur	TP	Street Lighting	Installation of mini high mast light at ward no 14	5	0	Work Completed
15	Davanagere	Jagalur	TP	Street Lighting	Installation of mini high mast light at ward no 15	5	0	Work Completed
16	Davanagere	Jagalur	TP	Street Lighting	Installation of mini high mast light at ward no 16	5	0	Work Completed
17	Davanagere	Jagalur	TP	Street Lighting	Installation of mini high mast light at ward no 17	5	0	Work Completed
18	Davanagere	Jagalur	TP	Street Lighting	Installation of mini high mast light at ward no 18	5	0	Work Completed
19	Davanagere	Jagalur	TP	Street Lighting	Installation of mini high mast light near IB	2.5	0	Work Completed
20	Davanagere	Jagalur	TP	Street Lighting	Installation of mini high mast light at new bus stand	2.5	0	Work Completed
21	Davanagere	Jagalur	TP	Street Lighting	Installation of mini high mast light near park at challakere road	2.5	0	Work Completed
22	Davanagere	Jagalur	TP	Street Lighting	Installation of mini high mast light near valmiki samudaya bhavan	2.5	0	Work Completed
					TOTAL	100	0	


CHIEF PROJECT OFFICER
 Urban Poverty Alleviation Management Unit
 Directorate of Municipal Administration
 Bangalore

Annexure-3

Annexure: 3

Jagalur TP

Nagarothana(municipality)-3 Progress Report

S.No	Work Name	Rs. in Lakhs		Work Status
		Estimate Cost	Expenditure Cost	
1	Construction of New building compound wall at Town Panchayat	16.00	17.31	Work Completed
2	Construction of road divider and electrification from bidarkere road to jainage 726 to 786	13.75	0.00	Work Completed
3	Construction of road divider and electrification from bidarkere road to jainage 787 to 801	6.25	0.00	Work Completed
4	Under SCP work, Construction of C.C road & drain works of beside Police station Bypass road upto Davanagere Road at 9th ward, on left one side box drain in Beedarakere road to Ashwathreddy Nagara at 11th ward, Parasappa house upto Pandanna house & Siddappana house to Maatha school, Rear Bharathbhooshan hospital to Siddannana house at 13th ward, Kaatappa teacher house to agricultural department staff house	29.16	15.41	Work Completed
5	Under TSP work, Construction of C.C road & drain work of Ballikatte Rudrappa house to Batheri (Fort) at 3rd ward, Construction of 20mtr Retaining wall in Old A.K colony community hall at 7th ward	11.82	7.53	Work Started
6	Under General work, Construction of C.C road work on Goguddu Bhabannana house to Basaveshwara Temple at 1st ward, Construction of Drain work of Kalandar house to Chalakere koodu road at 8th ward, Construction of deck & C.C road of near Girish house to near Anwar house, near lecture Subhash house at 10th ward, Construction of C.C road & drain work of Omkareshwara Badavane near Gurukrupa hotel Dattharaj house at 14th ward	23.02	20.13	Work Completed
7	Construction of internal drain at gurubhavan	15.00	0.00	Work Started
8	Under TSP work, Construction of Shaft type RCC OHT tank of capacity 2 Lakh Liter at behind of Ambedkar School & for OHT of capacity 1 Lakh liter at Manjunath colony & for OHT of capacity 1 Lakh liter at Ashwath Reddy Nagara	90.00	70.74	Work Started
	PMC Charges		14.87	
		205.00	145.99	

ಪೌರಾಡಿಕೆ

ಜಿಗಣ್ಣ

Annexure 4.

Swachh Bharat Mission works list 18-02-2022														
SWM DPR Civil works Status JAGALUR TP														
Sl. No.	Name of ULB	Total No. of Works as per approved DPR	Description of Works as per approved DPR	Cost (as per DPR)	Estimated Cost in Lakhs as per DPR	Technical Sanction Obtained	Amount in lakhs	Indent No.	Tender Invited Date	Last Date of receipt	Amount put to tender in Lakhs	Remarks	Bill paid amount	Balance to be paid
1	2	4	5	6	7	8	9	10	11	12	13	14	15	16
1	Jagalur	CIVIL 10	construction of landfill pit	14.94	14.50	Yes	14.50	DMA/2019-20/OW/WORK_INDENT0666	27-02-2020	13-03-2020	14.50	completed	14.5	0
2			Construction of leachate pond	15.03	14.60	Yes	14.60		27-02-2020	13-03-2020	14.60	completed	14.6	0
3			Water supply sanitation	17.30	16.80	Yes	16.75		27-02-2020	13-03-2020	16.75	completed	10.2	6.6
4			Workers rest room	11.75	11.40	Yes	11.36	DMA/2019-20/OW/WORK_INDENT90680	27-02-2020	13-03-2020	11.36	completed	9.54	1.86
5			Control panel room and yard lighting	24.30	23.60	Yes	23.54		27-02-2020	13-03-2020	23.54	completed	14.99	8.61
6			Weigh bridge platform	8.90	8.65	Yes	8.64		27-02-2020	13-03-2020	8.64	completed	8.65	0
7			Machine shed	91.47	88.80	Yes	88.8	DMA/2019-20/OW/WORK_INDENT90693	20-02-2020	02-03-2020	88.73	completed	88.8	0
8			Construction of internal drain	34.09	33.10	Yes	33		20-07-2019	30-07-2019	33.00	completed	33.1	0
9			Windrow compos: platform	111.45	108.20	Yes	108.2	DMA/2019-20/OW/WORK_INDENT103824	19-12-2020	29-12-2020	108.20	Work under progress	41.49	66.71
10			Landscaping to SWM site	1.03	1.00	No	1.00				1.00	After completion of all civil works will be done	0	1
11		Vehicles 01	Procurement of 2 Auto tipper	10.54	0		0				0	Purchased through GeM, Paid under 14th Fin GBG 2019-20	10.54	0
12		Machinaries 03	Plastic bailing machine	4.00	0	Yes	0	DMA/2020-21/INDENT10655	15-09-2020	24-09-2020	0	Purchased & completed	3.5	0
13			Rotary screening machine	65.81	0	Yes	0	DMA/2020-21/INDENT10654	15-09-2020	24-09-2020	0	WO issued	0	65.81
14			Weighbridge	5.61	0	No	0					TS to be taken		
		IEC 01	IEC Activity	2.50	2.5	Yes	2.5				2.5	Work under progress	1	1.5
TOTAL		14		418.72	323.15		322.89				322.82		250.91	152.09
15	459 IHHL have been constructed in Jagalur Town Panchayat													

Geetha m.c
(mES - specialist)

[Signature]
For Executive Engineer
Directorate of Municipal Administration
Bangalore.